

Status of Renewable Energy Projects tied-up by GUVNL through Competitive Bidding

Year	Particulars	MW	Tariff	Scheduled commercial operation date	Remarks / Status of commissioning
FY 2017-18	Solar (Phase I)	500	Rs. 2.65 - 2.67 / unit	Mar-19	500 MW commissioned in Feb/Mar-19
	Wind (Phase I)	500	Rs. 2.43 - 2.45 / unit	Jun-19	470 MW commissioned by Dec-19; 30 MW terminated
FY 2018-19	Solar (Phase II-R)	500	Rs. 2.44 / unit	Oct-20 (Extended due to Covid-19 till Mar-21)	275 MW commissioned by Mar-21; 225 MW pending
	Solar (Phase IV)	500	Rs. 2.55 - 2.68 / unit	Nov-20 ((Extended due to Covid-19 till Apr-21)	320 MW commissioned by Mar-21; 180 MW pending
	Solar (Phase III-R) Raghnesda	500	Rs. 2.65 - 2.70 / unit	Nov-20 ((Extended due to Covid-19 till Apr-21)	Yet to be commissioned
	Solar (Phase V) Dholera	250	Rs. 2.75 / unit	Jan-21 ((Extended due to Covid-19 till Jun-21)	Yet to be commissioned
	Wind (Phase II-R)	202.6	Rs. 2.43-2.80 / unit	Dec/Feb-21 (Extended due to Covid-19 till May/Aug 21)	100.7 MW commissioned; 101.2 MW pending
FY 2019-20	Solar (Phase VI) Raghnesda	100	Rs. 2.65 / unit	Feb-21 ((Extended due to Covid-19 till July-21)	Yet to be commissioned
	Solar (Phase VII) Dholera	50	Rs. 2.75 / unit	Feb-21 ((Extended due to Covid-19 till July-21)	Yet to be commissioned
FY 2020-21	Solar (Phase VIII)	350	Rs. 2.61 - 2.64 / unit	Jan-22	Yet to be commissioned
	Solar (Phase XI)	500	Rs. 1.99 / unit	Jul-22	Yet to be commissioned
	Solar (Phase XII)*	500	Rs. 2.20 - 2.21 / unit	Oct-22	Yet to be commissioned
Total		4452.6			

* LoAs issued on 25.03.2021; PPAs executed on 23.04.2021

